

Construction Update - April 19, 2021

Thank you for signing up for these construction status updates for the 2021 Paving Program in downtown Hartland. This week the Contractor will begin working on the miscellaneous areas of concrete curb and gutter on North Ave and E. Capitol Drive that need to be removed and replaced prior to the roadwork beginning. The following is a tentative schedule for what will occur this week:

Monday, 4/19 – The contractor will be saw-cutting around areas of curb that have been marked out to prepare for these areas being removed.

Tuesday, 4/20 – The contractor will begin removing the misc. areas of curb and gutter.

Wednesday, 4/21 – The contractor will finish removing the majority of the misc. areas of curb and gutter and will begin pouring in the new curb and gutter at these locations.

Thursday, 4/22 – The contractor will finish pouring in areas of curb and gutter that have been removed.

Please note that the parking stalls in front of these areas have been signed “No Parking” and they will have orange barrels around them. Please obey the no parking signs so that the Contractor has room to perform the work. There are still areas available for parking on both roadways and we encourage you to use the Village Hall parking lot or Municipal Lot behind Senor Tomas as overflow parking to access businesses and restaurants downtown.

Please use caution when traveling on E. Capitol Drive and North Avenue this week as you will see an increase in construction vehicles and workers as the week progresses. Be on the look-out for flaggers directing traffic or vehicles that may be entering or backing out of the work areas.

As this project begins, these updates will be on a weekly or bi-weekly basis. As the work within the roadway nears, these updates will become more frequent and will be issued on a daily basis. We greatly appreciate your patience as we begin and progress through this project.